

CRONOGRAMA FÍSICO - FINANCEIRO																					CONSÓRCIO PAV-411	
Rodovia: RODOVIA GO-411																						
Trecho: GO 050(P/ PARAÚNA) / GO-174																						
Extensão: 69,21 KM																						
Atividades	Total por Etapa	jun/26	jul/26	ago/26	set/26	out/26	nov/26	dez/26	jan/27	fev/27	mar/27	abr/27	mai/27	jun/27	jul/27	ago/27	set/27	out/27	nov/27	dez/27	jan/28	
PROJETO EXECUTIVO RODOVIA	R\$ 2.556.677,61	R\$ 299.804,55	R\$ 358.798,67	R\$ 188.367,53	R\$ 502.913,24	R\$ 398.257,40	R\$ 808.536,22	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	
	100,00%	11,73%	14,03%	7,37%	19,67%	15,58%	31,62%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	
ADMINISTRAÇÃO LOCAL - TIPO D1	R\$ 9.162.663,61	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	R\$ 458.133,18	
	100,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	5,00%	
CANTEIRO DE OBRA - TIPO D1	R\$ 3.355.577,47	R\$ 3.355.577,47	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	
	100,00%	100,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	
MOBILIZAÇÃO / DESMOBILIZAÇÃO	R\$ 105.683,88	R\$ 52.841,94	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 52.841,94	
		50,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	50,00%	
TERRAPLENAGEM	R\$ 28.777.530,84	R\$ -	R\$ 903.192,82	R\$ 2.334.409,45	R\$ 2.869.194,54	R\$ 2.918.613,40	R\$ 937.394,83	R\$ 937.394,83	R\$ 937.394,83	R\$ 937.394,83	R\$ 937.394,83	R\$ 3.928.683,71	R\$ 3.960.364,22	R\$ 2.799.291,23	R\$ 2.590.868,90	R\$ 1.718.977,05	R\$ 66.961,38	R\$ -	R\$ -	R\$ -	R\$ -	
	100,00%	0,00%	3,14%	8,11%	9,97%	10,14%	3,26%	3,26%	3,26%	3,26%	3,26%	13,65%	13,76%	9,73%	9,00%	5,97%	0,23%	0,00%	0,00%	0,00%	0,00%	
PAVIMENTAÇÃO	R\$ 81.625.422,46	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 6.839.592,65	R\$ 7.908.764,30	R\$ 16.797.861,64	R\$ 16.797.861,64	R\$ 16.797.861,64	R\$ 8.477.387,41	R\$ 8.006.093,17	R\$ -	R\$ -	R\$ -	
	100,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	8,38%	9,69%	20,58%	20,58%	20,58%	10,39%	9,81%	0,00%	0,00%	0,00%	
OBRAS DE ARTE CORRENTES	R\$ 2.618.645,04	R\$ -	R\$ 243.097,94	R\$ 255.560,33	R\$ 388.759,38	R\$ 388.759,38	R\$ 255.560,33	R\$ 255.560,33	R\$ 255.560,33	R\$ 255.560,33	R\$ 255.560,33	R\$ 64.666,38	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	
	100,00%	0,00%	9,28%	9,76%	14,85%	14,85%	9,76%	9,76%	9,76%	9,76%	9,76%	2,47%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	
DRENAGEM	R\$ 17.129.328,04	R\$ -	R\$ 248.370,19	R\$ 575.284,30	R\$ 575.284,30	R\$ 575.284,30	R\$ 575.284,30	R\$ 575.284,30	R\$ 575.284,30	R\$ 575.284,30	R\$ 575.284,30	R\$ 1.622.735,12	R\$ 1.622.735,12	R\$ 1.622.735,12	R\$ 1.816.032,33	R\$ 2.224.941,88	R\$ 841.013,01	R\$ 841.013,01	R\$ 841.013,01	R\$ 841.013,01	R\$ 5.451,86	
	100,00%	0,00%	1,45%	3,36%	3,36%	3,36%	3,36%	3,36%	3,36%	3,36%	3,36%	9,47%	9,47%	9,47%	10,60%	12,99%	4,91%	4,91%	4,91%	4,91%	0,03%	
SINALIZAÇÃO PERMANENTE	R\$ 2.513.571,20	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 436.887,99	R\$ 837.857,07	R\$ 837.857,07	R\$ 400.969,07	R\$ -	
	100,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	0,00%	17,38%	33,33%	33,33%	15,95%	0,00%	
SINALIZAÇÃO PROVISÓRIA	R\$ 163.920,39	R\$ -	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ 10.928,03	R\$ -	R\$ -	R\$ -	R\$ -	
	100,00%	0,00%	6,67%	6,67%	6,67%	6,67%	6,67%	6,67%	6,67%	6,67%	6,67%	6,67%	6,67%	6,67%	6,67%	6,67%	6,67%	0,00%	0,00%	0,00%	0,00%	
OBRAS COMPLEMENTARES	R\$ 6.708.714,95	R\$ -	R\$ 350.600,44	R\$ 350.600,44	R\$ 387.039,18	R\$ 514.938,50	R\$ 514.938,50	R\$ 514.938,50	R\$ 514.938,50	R\$ 514.938,50	R\$ 514.938,50	R\$ 514.938,50	R\$ 514.938,50	R\$ 514.938,50	R\$ 164.338,06	R\$ 164.338,06	R\$ 164.338,06	R\$ 164.338,06	R\$ 164.338,06	R\$ 164.338,06	R\$ -	
	100,00%	0,00%	5,23%	5,23%	5,77%	7,68%	7,68%	7,68%	7,68%	7,68%	7,68%	7,68%	7,68%	7,68%	2,45%	2,45%	2,45%	2,45%	2,45%	2,45%	0,00%	
Porcentagem		2,69%	1,66%	2,70%	3,36%	3,40%	2,30%	1,78%	1,78%	1,78%	1,78%	8,69%	9,36%	14,35%	14,11%	13,82%	6,76%	6,66%	1,49%	1,21%	0,33%	
Valor	R\$ 154.717.735,49	R\$ 4.166.357,14	R\$ 2.573.121,27	R\$ 4.173.283,25	R\$ 5.192.251,85	R\$ 5.264.914,19	R\$ 3.560.775,39	R\$ 2.752.239,16	R\$ 2.752.239,16	R\$ 2.752.239,16	R\$ 2.752.239,16	R\$ 13.439.677,57	R\$ 14.475.863,35	R\$ 22.203.887,70	R\$ 21.838.162,14	R\$ 21.375.179,82	R\$ 10.455.649,06	R\$ 10.307.434,49	R\$ 2.301.341,32	R\$ 1.864.453,33	R\$ 516.426,88	
Porcentagem Acumulado		2,69%	4,36%	7,05%	10,41%	13,81%	16,11%	17,89%	19,67%	21,45%	23,23%	31,92%	41,27%	55,62%	69,74%	83,55%	90,31%	96,97%	98,46%	99,67%	100,00%	
Valor Acumulado	R\$ 154.717.735,49	R\$ 4.166.357,14	R\$ 6.739.478,41	R\$ 10.912.761,65	R\$ 16.105.013,50	R\$ 21.369.927,69	R\$ 24.930.703,07	R\$ 27.682.942,24	R\$ 30.435.181,40	R\$ 33.187.420,56	R\$ 35.939.659,73	R\$ 49.379.337,29	R\$ 63.855.200,64	R\$ 86.059.088,35	R\$ 107.897.250,49	R\$ 129.272.430,31	R\$ 139.728.079,37	R\$ 150.035.513,86	R\$ 152.336.855,18	R\$ 154.201.308,51	R\$ 154.717.735,49	